

UFNet2 Building deployment list

As discussed in our planning sessions, the following buildings, systems, and routers should be replaced and/or made NE capable in the near future. Here is the updated status of those buildings, systems, and routers. These are predictions based on age, eventual needs, and necessities:

Projects in HSC buildings

Facility	Bandwidth Core/Riser/Edge	Expected Go-Live	% Complete
CTRB/Aging	10G/10G/1G	9/1/14	100
VetMed	10G/1G/1G	12/31/14	100
Dental Svcs	10G/1G/1G	2/15/15	95
ARB/MSB	10G/10G&1G/1G	3/15/15	100
CGRC/EPI	10G/1G/1G	3/30/15	50
Harrell	10G/10G/1G	5/15/15	100
HPNP/MBI	10G/1G/1G	8/30/15	25
BME/CCore	10G/1G/1G	10/1/15	0
UFVisitor/Eduroam WiFi	10G/10G/1G	6/1/15	100
UF WiFi	10G/10G/1G	9/15/15	25
Orthopedics	10G/1G/1G	11/15/15	5

Projects in wallplate buildings currently in progress (FY2014)

Facility	Bandwidth	Expected Go-Live	% Complete
IFAS, Bldg 0461	1G/1G/1G	1/1/15	100%
IFAS, Bldg 0124	1G/1G/1G	3/1/15	100%
IFAS, Bldg 0057	1G/1G/1G	3/1/15	100%
Animal Science	1G/1G/1G	1/15/15	100%
Dairy Science	1G/1G/1G	1/15/15	100%
Nuclear Science	10G/10G/1G	6/1/15	70%
Dickinson, Powell, McGuire	10G/10G/1G	7/1/15	25%
Weil Hall	10G/10G/1G	4/1/15	100%
TREEO	Metro/1G/1G	7/1/15	30%
MAE-A	10G/10G/1G	7/1/15	30%
Reed Lab	10G/10G/1G	4/1/2015	100%
Heavener Hall, new con	1G/1G/1G	12/1/14	100%
Reitz Union, renovations	10G/10G/1G	12/1/15	10%
Dasburg House, new con	10G/1G/1G	3/1/2015	75%
Marston Science Library	1G/1G/1G	11/1/14	100%
Infirmary**	1G/1G/100M	4/1/15	100%
Yon Hall	1G/1G/1G	4/15/15	30%
Library West	10G/1G/1G	4/1/2015	100%
Bldg 1604, ESC	10G/10G/1G	3/1/2015	100%
Bldg 1626, ESC	10G/10G/1G	3/1/2015	100%
Bartram/Carr hall	10G/10G/1G	4/1/15	100%
Anderson Hall	10G/1G/1G	5/17/2015	50%
Elmore Hall	10G/1G/1G	4/15/15	100%

** = DS2.0 Building

Projects in wallplate buildings to start before end of year 2015

Facility	Bandwidth	Expected Go-Live	% Complete
IFAS, Bldg 0475	10G/1G/1G	1/1/16	0%
IFAS, west campus	1G/1G/1G	3/1/16	0%
MAE-B	10G/10G/1G	2/1/16	0%
EHS	10G/1G/1G	3/1/16	0%
FAA, FAB, FAC, FAD	10G/1G/1G	2/1/16	0%
Gerson Hall	10G/1G/1G	2/1/16	0%
CERHBN	Metro/1G/1G	12/1/15	0%
Sid Martin Biotech	Metro/1G/1G	12/1/15	0%